



Background: Where We Were, WWTP Upgrade Project

- Initial WWTP Upgrade Project Cost Estimate of over \$39 Million
- Did not include replacing deficient Headworks, Influent Pump Station or Forcemain (Estimated \$10 Million)
- Did not include upgrading UV System (required), over \$1 Million Cost
- Total required WWTP Upgrade Costs over \$50 Million

Update: Where We Are Now, WWTP Upgrade Project

 Estimated Total Project Costs of approximately \$35 Million, including replacing deficient Headworks, Influent Pump Station, Influent Forcemain and UV System

Higher efficiency, less energy intensive biosolids treatment

process design



Background: Where We Were, Collection and Conveyance

- Initially projected Collection and Conveyance System Improvement Costs: \$27,507,600.
- Frustrated relations and interactions with PA DEP



Update: Where We Are, Collection and Conveyance

- Updated Collection and Conveyance System Improvement Costs Estimated at \$2,000,000.
- Cooperative and progressing interactions with PA DEP



From There to Here: Summary of Costs

			Change in	Cost Reduction
Items	Previous	Today	Cost	Percent
WWTP Expansion	\$39,144,800			
CPI Adjustment (2% a year for 3				
years)	\$2,348,688			
		\$34,466,560	\$18,226,928	46.6%
New Headworks	\$10,000,000			
UV System Upgrade	\$1,200,000			
Nutrient Credits	* \$2,724,000	\$600,000	\$2,124,000	78.0%
Interceptors	\$27,507,600	\$2,000,000	\$25,507,600	92.7%
TOTAL	\$82,925,088	\$37,066,560	\$45,858,528	55.3%

Note: All above based upon estimated costs



^{*} at \$9 per Nitrogen credit and \$5 per Phosphorus credit for 3 years

From There to Here: Cost Per Partner

	Post Construction	IMA Percent of			Total Estimated
Municipality	Flow	Project	Previous	Today	Cost Savings
Chambersburg	3.42	15.40%	\$12,770,464	\$5,708,250	\$7,062,213
Hamilton	2.03	28.35%	\$23,509,262	\$10,508,370	\$13,000,893
Greene	3.71	41.74%	\$34,612,932	\$15,471,582	\$19,141,350
Guilford	2.12	14.51%	\$12,032,430	\$5,378,358	\$6,654,072
TOTAL	11.28	100.00%	\$82,925,088	\$37,066,560	\$45,858,528

Note: Cost figures based upon estimates



Background: Where We Were, Municipal Partner Relations

- Lack of Communication
- Lack of Cooperation
- Disjointed and inconsistent correspondence with PA DEP

Update: Where We Are, Municipal Partner Relations

- Monthly meetings to provide updates and discuss progress
- Cooperative and productive interactions
- Consistent and beneficial correspondence with PA DEP

How Did We Get Here?

 Cooperation and hard work from Borough Staff, Borough Solicitor, Borough Engineers, Municipal Partners, and Municipal Partner's Professional Consultants



Introductions

- G. Bryan Salzmann, Esq., Salzmann and Hughes Borough Solicitor
- Manny Parada, P.E., AECOM Branch Manager, Quality Assurance Role, Constructability Expert
- Jake Rainwater, P.E., AECOM Project Manager
- Beverley Stinson, PhD, AECOM Treatment Process Expert
- Don Lavine, ARRO Client Satisfaction Manager

Project Goals

- Meet Future Growth Needs of Contributing Municipalities:.
- Current Permitted Flow: 6.8 Million Gallons Per Day (MGD)
- 537 Plan Flow Projections: 11.28 MGD Total Flow

Municipality	Act 537 Plan Build-out Projection (MGD)
Chambersburg Borough	3.42
Hamilton Township	2.03
Greene Township	3.71
Guilford Township	2.12
TOTAL	11.28


Project Goals

- Meet Chesapeake Bay Tributary Strategy Nutrient Removal Requirements
 - Compliance required for compliance year starting October 1, 2012 through September 30, 2013
 - 16,560 lb/yr for Total Phosphorus (TP)
 - 124,199 lb/yr for Total Nitrogen (TN)
 - At current WWTP design flow (6.8 mgd), equivalent to 0.8 mg/l for TP and 6 mg/l for TN
 - At 20 year projected flow (11.28 mgd), equivalent to 0.48 mg/l for TP and 3.62 mg/l for TN



Projected Nitrogen Discharge Without Upgrade

Projected Exceedance of Allowable Nitrogen Discharge



Year

Project Design Objectives

- Provide adequate treatment capacity to facilitate the planned future growth of the Borough and its partnering Townships
- Provide treatment processes that can meet the stringent nutrient reduction requirements of DEP
- Complete a design that is:
 - Cost Effective
 - Energy Efficient
 - Environmentally Sensitive






Key Project Components

- New "Headworks" and Influent Pump Station to replace the existing deficient facilities
- Improved Biological Treatment Process to provide nutrient (nitrogen and phosphorus) removal

Improved biosolids treatment process – more energy

efficient and improved final product quality





Project Status

- Sewer Steering Committee Meetings, typically every month
 - Chambersburg Borough, Greene Township, Guilford Township, Hamilton Township, Solicitor, Engineer
 - Cooperative and interactive
 - Keeps all parties engaged and informed
 - Demonstrates teamwork and common objectives to PA DEP
- Regular and Cooperative Correspondence with PA DEP
 - Treatment portion of Act 537 Plan is approved
 - Collection and Conveyance Portion of Act 537 Plan currently working through approval process



Project Status

Project is currently in Design Phase. Upcoming milestones include:

- March 2012: 60% Design Submitted for Borough Review
- May 2012: Submit Water Quality Management (WQM) Part II Application to PA DEP for Review
- August 2012: Receive PA DEP WQM Part II Approval
- September 2012: Documents 100% Complete, Project Advertised for Bidding
- November 2012: Open Bids
- December 2012: Contract Awarded
- Summer 2014: Construction Complete, Start-up Performed



Project Status

- A First Phase UV Disinfection Project is currently approaching the end of construction
 - UV Project meets an immediate upgrade need
 - Separate UV Project allows for utilization of a time sensitive grant that Salzmann Hughes secured for the Borough



Overall Preliminary Opinion of Probable Cost

Project 1: UV Upgrade/New Forcemain & Yard Piping Installation

Project 1 Preliminary Opinion of Probable Construction Cost Estimate: \$1,388,800

20% (Before Grant Reduction) for Engineering, Legal, Admin. and Financial Services: \$277,760

Associated H2O Grant Allocation: (\$1,000,000)

Preliminary Opinion of Probable Capital Cost for Project 1: \$666,560

Project 2: Main Upgrade Project

New Headworks/Influent Pump Station	\$8,500,000
Grit Removal	\$500,000
Existing VLR Tank Modifications	\$700,000
New Process Tanks, Equipment, and Associated Piping	\$7,000,000
New Secondary Clarifiers and Flow Splitter Box Modifications	\$3,000,000
New RAS Pump Station	\$800,000
Solids System Improvements	\$2,700,000
Chemical Feed Systems and Associated Safety Provisions	\$500,000
Electrical	\$4,500,000
SCADA	\$800,000

Main Upgrade Project Preliminary Opinion of Probable Construction Cost Estimate: \$29,000,000

20% for Engineering, Legal, Admin. and Financial Services: \$5,800,000

Associated H2O Grant Allocation: (\$1,000,000)

Preliminary Opinion of Probable Capital Cost for Project 2: \$33,800,000

Total Preliminary Opinion of Probable Capital Costs for Projects 1 & 2: \$34,466,560

Estimated Cost Per Municipality

Estimated Preliminary Opinion of Total Project Cost: \$34,466,560

Totals:	6.8	4.48	100.00%	\$34,466,560
Guilford Township	<u>1.47</u>	<u>0.65</u>	<u>14.51%</u>	<u>\$5,000,729</u>
Greene Township	1.84	1.87	41.74%	\$14,386,711
Hamilton Township	0.76	1.27	28.35%	\$9,770,654
Chambersburg	2.73	0.69	15.40%	\$5,308,466
	<u>(mgd)</u>	<u>(MGD)</u>	% of New Flow	<u>Portion</u>
	<u>Allocation</u>	<u>Increase</u>		Cost Share
	Existing Flow	<u>Flow</u>		

THANK YOU FOR THE OPPORTUNITY TO PARTNER WITH THE BOROUGH!

QUESTIONS?

